

#	Activity ID	Activity Name	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Total Float	Primary Constraint Date	2020												2021												
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
1	Galveston Airport Water Plant Expansion			334	02-Aug-21	14-Jul-21	21-Sep-21	21-Sep-21	0		▶ 21-Sep-21																							
2	Administration			334	02-Aug-21	14-Jul-21	21-Sep-21	21-Sep-21	0		▶ 21-Sep-21																							
3	A1000	Contract Award	0	02-Aug-21	14-Jul-21						▼ Contract Award																							
4	A1010	NTP	0	02-Aug-21	14-Jul-21						▼ NTP																							
5	A1020	Substantial Completion	0			23-Aug-21	04-Aug-21	-13	04-Aug-21		▼ Substantial Completion																							
6	A1030	Punchlist	20	24-Aug-21	06-Aug-21	21-Sep-21	02-Sep-21	-12			▼ Punchlist																							
7	A1040	Final Acceptance	0			21-Sep-21	02-Sep-21	-12	02-Sep-21		▼ Final Acceptance																							
8	Procurement			211	02-Aug-21	14-Jul-21	04-Aug-21	21-Sep-21	33		▶ 04-Aug-21, Procurement																							
9	Procure			30	02-Aug-21	14-Jul-21	02-Aug-21	21-Sep-21			▶ 13-Jul-20 A, Procure																							
10	A1060	Procure Pipe	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Procure Pipe																							
11	A1070	Procure Valves	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Procure Valves																							
12	A1080	Procure Misc. Building Materials	15	02-Aug-21	21-Sep-21	02-Aug-21	21-Sep-21				▼ Procure Misc. Building Materials																							
13	A1090	Procure E&I	15	02-Aug-21	22-Jul-21	02-Aug-21	22-Jul-21				▼ Procure E&I																							
14	A1100	Procure Vertical Turbine Pumps/Pump Cans	30	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Procure Vertical Turbine Pumps...																							
15	A1110	Procure New Ground Storage Tank	30	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Procure New Ground Storage Tank...																							
16	A1120	Procure Chlorination Equipment	5	02-Aug-21	19-Jul-21	02-Aug-21	19-Jul-21				▼ Procure Chlorination Equipment																							
17	A1130	Procure Concrete	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Procure Concrete																							
18	A1140	Procure Rebar	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Procure Rebar																							
19	A1150	Procure Electrical	10	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Procure Electrical																							
20	A1440	Procure Sitework	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Procure Sitework																							
21	A2120	Procure HVAC	15	02-Aug-21	27-Jul-21	02-Aug-21	27-Jul-21				▼ Procure HVAC																							
22	Submit			99	02-Aug-21	14-Jul-21	02-Aug-21	21-Sep-21			▶ 13-Jan-21 A, Submit																							
23	A1160	Submit Pipe	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Submit Pipe																							
24	A1170	Submit Valves	25	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Submit Valves																							
25	A1180	Submit Misc. Building Materials	10	02-Aug-21	21-Sep-21	02-Aug-21	21-Sep-21				▼ Submit Misc. Building Material...																							
26	A1190	Submit E&I	25	02-Aug-21	22-Jul-21	02-Aug-21	22-Jul-21				▼ Submit E&I																							
27	A1200	Submit Vertical Turbine Pumps/Pumps Cans	10	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Submit Vertical Turbine Pumps/...																							
28	A1210	Submit New Ground Storage Tank	32	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Submit New Ground Storage Tank																							
29	A1220	Submit Chlorination Equipment, LAS & ZOP	10	02-Aug-21	19-Jul-21	02-Aug-21	19-Jul-21				▼ Submit Chlorination Equipment,...																							
30	A1230	Submit Concrete	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Submit Concrete																							
31	A1240	Submit Rebar	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Submit Rebar																							
32	A1250	Submit Electrical	20	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Submit Electrical																							
33	A1540	Submit Sitework	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Submit Sitework																							
34	A2130	Submit HVAC	15	02-Aug-21	27-Jul-21	02-Aug-21	27-Jul-21				▼ Submit HVAC																							
35	Approve			45	02-Aug-21	14-Jul-21	02-Aug-21	21-Sep-21			▶ 06-Jan-21 A, Approve																							
36	A1260	Approve Pipe	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Approve Pipe																							
37	A1270	Approve Valves	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Approve Valves																							
38	A1280	Approve Misc. Building Materials	20	02-Aug-21	21-Sep-21	02-Aug-21	21-Sep-21				▼ Approve Misc. Building Materia...																							
39	A1290	Approve E&I	20	02-Aug-21	22-Jul-21	02-Aug-21	22-Jul-21				▼ Approve E&I																							
40	A1300	Approve Vertical Turbine Pumps/Pump Cans	20	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Approve Vertical Turbine Pumps...																							
41	A1310	Approve New Ground Storage Tank	20	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Approve New Ground Storage Tan...																							
42	A1320	Approve Chlorination Equipment	10	02-Aug-21	19-Jul-21	02-Aug-21	19-Jul-21				▼ Approve Chlorination Equipment																							
43	A1330	Approve Concrete	20	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Approve Concrete																							
44	A1340	Approve Rebar	20	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Approve Rebar																							
45	A1350	Approve Electrical	20	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Approve Electrical																							
46	A1560	Approve Sitework	10	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Approve Sitework																							
47	A2140	Approve HVAC	15	02-Aug-21	27-Jul-21	02-Aug-21	27-Jul-21				▼ Approve HVAC																							
48	Fabricate/Deliver			137	02-Aug-21	14-Jul-21	04-Aug-21	21-Sep-21	33		▶ 04-Aug-21, Fabricate/Deliver																							
49	A1360	Fab/Deliver Pipe	20	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Fab/Deliver Pipe																							
50	A1370	Fab/Deliver Valves	20	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Fab/Deliver Valves																							
51	A1390	Fab/Deliver E&I	45	02-Aug-21	22-Jul-21	02-Aug-21	22-Jul-21				▼ Fab/Deliver E&I																							
52	A1400	Fab/Deliver Vertical Turbine Pumps	45	02-Aug-21	29-Jul-21	02-Aug-21	29-Jul-21				▼ Fab/Deliver Vertical Turbine P...																							
53	A1410	Fab/Deliver Rebar	20	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Fab/Deliver Rebar																							
54	A1580	Deliver Sitework Items	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ Deliver Sitework Items																							
55	A1600	Fab/Deliver Pump Cans	45	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21				▼ Fab/Deliver Pump Cans																							
56	A1380	Fab/Deliver Misc. Building Materials	50	02-Aug-21	21-Sep-21	02-Aug-21	21-Sep-21	51			▼ Fab/Deliver Misc. Building																							
57	A1450	Fab/Deliver Chlorination Equipment	20	02-Aug-21	19-Jul-21	04-Aug-21	21-Jul-21	-14			▼ Fab/Deliver Chlorination																							
58	Construction			254	02-Aug-21	14-Jul-21	23-Aug-21	21-Sep-21	20		▶ 23-Aug-21, Constru																							
59	A1050	WSI Mobilization	5	02-Aug-21	14-Jul-21	02-Aug-21	14-Jul-21				▼ WSI Mobilization																							

■ Actual Work
 ■ Critical Remaining Work
 ▼ Summary
■ Remaining Work
 ▼ Milestone

#	Activity ID	Activity Name	Original Duration	Early Start	Late Start	Early Finish	Late Finish	Total Float	Primary Constraint Date	2020												2021												
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
119	A2080	CMU Masonry Building/Lintels/Door Frames	15	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21																											
120	A1940	Terminate Electrical New PS	5	02-Aug-21	29-Jul-21	02-Aug-21	29-Jul-21																											
121	A2250	Install Built-up Roof and Roof Hatches	10	02-Aug-21	21-Jul-21	02-Aug-21	21-Jul-21	-7																										
122	A2260	Install HVAC/Louvers	10	02-Aug-21	27-Jul-21	02-Aug-21	27-Jul-21																											
123	A2270	Rough-in Electrical in Building	15	02-Aug-21	22-Jul-21	02-Aug-21	22-Jul-21																											
124	A2280	Demo Existing Electrical	5	02-Aug-21	22-Jul-21	06-Aug-21	28-Jul-21	-7																										
125	A2290	Install Roll-up Doors	2	02-Aug-21	27-Jul-21	03-Aug-21	28-Jul-21	-4																										
126	A2300	Install E&I Equipment (MCC and VFD)	7	02-Aug-21	22-Jul-21	02-Aug-21	22-Jul-21																											
127	A2320	Install Metal Stud Walls in Electrical Room	3	02-Aug-21	29-Jul-21	02-Aug-21	29-Jul-21																											
128	A2350	Install Drywall in Electrical Building	3	02-Aug-21	29-Jul-21	02-Aug-21	29-Jul-21																											
129	A2360	Paint Interior of Building	5	02-Aug-21	29-Jul-21	02-Aug-21	29-Jul-21																											
130	A2340	Install Chlorination Equipment	5	05-Aug-21	22-Jul-21	11-Aug-21	28-Jul-21	-10																										
131	A1950	Testing and Completion New PS	7	11-Aug-21	29-Jul-21	11-Aug-21	29-Jul-21																											
132	South Flow Control Station		22	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
133	A1900	F/R/P Slab	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
134	A1910	Install Pipe and Tie-in	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
135	A1920	F/R/P Thrust Blocks	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
136	A1930	Testing and Completion	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
137	A1970	Subgrade Prep SFCS	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
138	North Flow Control Station		49	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
139	A1860	F/R/P Slab	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
140	A1870	Install Pipe and Tie-in	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
141	A1880	F/R/P Thrust Blocks	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
142	A1890	Testing and Completion	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											
143	A1960	Subgrade Prep NFCS	5	02-Aug-21	04-Aug-21	02-Aug-21	04-Aug-21																											

