

ID	Task Mode	Task Name	Duration	Start	Finish	Prede	Timeline (Feb to Nov)											
1	✔	Traffic Control	10 days	Fri 3/5/21	Sun 3/14/21		[Gantt bar from Fri 3/5/21 to Sun 3/14/21]											
2	✔	Water Line, 85% Ccomplete	27 days	Mon 3/15/21	Sat 4/10/21	1	[Gantt bar from Mon 3/15/21 to Sat 4/10/21]											
3	✔	Storm Sewer, 75% Complete	133 days	Mon 3/15/21	Sun 7/25/21	1	[Gantt bar from Mon 3/15/21 to Sun 7/25/21]											
4	✔	Patch Road	10 days	Sun 7/25/21	Tue 8/3/21	3	[Gantt bar from Sun 7/25/21 to Tue 8/3/21]											
5	✔	Concrete Flatwork	20 days	Wed 8/4/21	Mon 8/23/21	4	[Gantt bar from Wed 8/4/21 to Mon 8/23/21]											
6	✔	Mill Asphalt	10 days	Sat 8/14/21	Mon 8/23/21	4	[Gantt bar from Sat 8/14/21 to Mon 8/23/21]											
7	✔	Asphalt	15 days	Tue 8/24/21	Tue 9/7/21	6	[Gantt bar from Tue 8/24/21 to Tue 9/7/21]											
8	✔	Clean Line & Sluice Gate	35 days	Wed 9/8/21	Tue 10/12/21	7	[Gantt bar from Wed 9/8/21 to Tue 10/12/21]											
9	✔	Clean Up	10 days	Wed 10/13/21	Fri 10/22/21	8	[Gantt bar from Wed 10/13/21 to Fri 10/22/21]											

Project: Church Street Date: Mon 6/14/21	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			