

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 4, 2020		Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021		Qtr 4, 2021	
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	✓	SWPP-Set Up	2 days	Mon 10/12/20	Tue 10/13/20			■									
2		Maintain Traffic Control & SWPPP	225 days	Mon 10/12/20	Fri 8/20/21			■	■	■	■	■	■	■	■	■	■
3	✓	Waterline Layout	60 days	Mon 10/12/20	Fri 1/1/21			■	■	■							
4		Alignment A	15 days	Mon 10/12/20	Fri 10/30/20												
5	✓	Wellpoints	2 days	Mon 10/12/20	Tue 10/13/20			■									
6	✓	Road Removal where Waterline is	2 days	Wed 10/14/20	Thu 10/15/20			■									
7	✓	Install Waterline,FH (incs Leads and casing), Valves	5 days	Fri 10/16/20	Thu 10/22/20			■									
8	✓	TSV & Cut/Plug	2 days	Fri 10/23/20	Mon 10/26/20			■									
9	✓	Delay in work for RFI #5, subgrade	178 days	Tue 10/20/20	Thu 6/24/21			■	■	■	■	■	■	■	■	■	■
10	🚧	Road Repair	3 days	Tue 8/3/21	Thu 8/5/21										■		
11		Alignment B STA 1+00 to STA 6+50	15 days	Thu 10/29/20	Wed 11/18/20												
12	✓	Wellpoints	1 day	Thu 10/29/20	Thu 10/29/20			■									
13	✓	Road Removal where Waterline is	2 days	Fri 10/30/20	Mon 11/2/20			■									
14	✓	Install Waterline,FH (incs Leads and casing), Valves	3 days	Tue 11/3/20	Thu 11/5/20			■									
15		Delay in work for RFI #5, subgrade	165 days	Fri 11/6/20	Thu 6/24/21			■	■	■	■	■	■	■	■	■	■
16	🚧	Road Repair	2 days	Mon 7/12/21	Tue 7/13/21												
17		Alignment D	8 days	Fri 11/6/20	Tue 11/17/20												
18	✓	Wellpoints	1 day	Fri 11/6/20	Fri 11/6/20			■									
19	✓	Road Removal where Waterline is	1 day	Mon 11/9/20	Mon 11/9/20			■									
20	✓	Install Waterline,FH (incs Leads and casing), Valves	2 days	Tue 11/10/20	Wed 11/11/20			■									
21	✓	Alignment A, Alignment B STA 1+00 to STA 6+50, Alignment D Testing	1 day	Thu 11/12/20	Thu 11/12/20			■									
22	✓	Transfer Services/Install New Ones	2 days	Fri 11/13/20	Mon 11/16/20			■									
23		Delay in work for RFI #5, subgrade	158 days	Tue 11/17/20	Thu 6/24/21			■	■	■	■	■	■	■	■	■	■
24	✓	Road Repair	2 days	Thu 8/12/21	Fri 8/13/21												
25		Alignment B STA 6+50 to 91st St	43 days	Tue 11/17/20	Thu 1/14/21												
26	✓	Wellpoints	7 days	Tue 11/17/20	Wed 11/25/20			■									
27	✓	Road Removal where Waterline is	19 days	Thu 11/26/20	Tue 12/22/20			■									
28		Rain Delay	1 day	Thu 12/3/20	Thu 12/3/20			■									
29	✓	Install Waterline,FH (incs Leads and casing), Valves	20 days	Fri 11/27/20	Thu 12/24/20			■									
30	✓	Testing	3 days	Fri 12/25/20	Tue 12/29/20			■									
31	✓	Transfer Services/Install New Ones	5 days	Wed 12/30/20	Tue 1/5/21			■									
32		Rain Delay	1 day	Wed 1/6/21	Wed 1/6/21			■									
33		Delay in work for RFI #5, subgrade	122 days	Thu 1/7/21	Fri 6/25/21			■	■	■	■	■	■	■	■	■	■
34	✓	Road Repair	2 days	Fri 8/13/21	Mon 8/16/21												

Project: Teichman Schedule 29S
Date: Wed 9/29/21

Task	Project Summary	Manual Task	Start-only	Deadline
Split	Inactive Task	Duration-only	Finish-only	Progress
Milestone	Inactive Milestone	Manual Summary Rollup	External Tasks	Manual Progress
Summary	Inactive Summary	Manual Summary	External Milestone	

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 4, 2020		Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021		Qtr 4, 2021	
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
35		Alignment E	15 days	Tue 12/15/20	Mon 1/4/21												
36	✓	Wellpoints	4 days	Wed 1/6/21	Mon 1/11/21												
37	✓	Road Removal where Waterline is	14 days	Tue 1/12/21	Fri 1/29/21												
38	✓	Install Waterline,FH (incs Leads and casing), Valves	11 days	Mon 2/1/21	Mon 2/15/21												
39		Delay in work due to extreme weather	7 days	Sat 2/13/21	Sat 2/20/21												
40	✓	Testing	2 days	Mon 2/22/21	Tue 2/23/21												
41	✓	Transfer Services/Install New Ones	5 days	Tue 2/23/21	Mon 3/1/21												
42		Delay in work for RFI #5, subgrade	86 days	Mon 3/1/21	Mon 6/28/21												
43	✓	Road Repair	2 days	Tue 7/20/21	Wed 7/21/21												
44		Alignment B (91st to 89th st)	14 days	Thu 2/25/21	Tue 3/16/21												
45	✓	Wellpoints	1 day	Thu 2/25/21	Thu 2/25/21												
46	✓	Road Removal where Waterline is	4 days	Fri 2/26/21	Wed 3/3/21												
47	✓	Install Waterline,FH (incs Leads and casing), Valves	3 days	Thu 3/4/21	Mon 3/8/21												
48	✓	Testing	1 day	Tue 3/9/21	Tue 3/9/21												
49	✓	Transfer Services/Install New Ones	3 days	Wed 3/10/21	Fri 3/12/21												
50		Delay in work for RFI #5, subgrade	77 days	Wed 3/10/21	Thu 6/24/21												
51		Road Repair	2 days	Thu 7/22/21	Fri 7/23/21												
52		Alignment G	33 days	Mon 3/15/21	Wed 4/28/21												
53	✓	Wellpoints	4 days	Mon 3/15/21	Thu 3/18/21												
54	✓	Road Removal where Waterline is	5 days	Fri 3/19/21	Thu 3/25/21												
55		Rain Delay	2 days	Mon 3/22/21	Tue 3/23/21												
56	✓	Install Waterline,FH (incs Leads and casing), Valves	15 days	Fri 3/26/21	Thu 4/15/21												
57	✓	Testing	3 days	Fri 4/16/21	Tue 4/20/21												
58	✓	Transfer Services/Install New Ones	4 days	Wed 4/21/21	Mon 4/26/21												
59		Rain Delay	2 days	Thu 4/22/21	Fri 4/23/21												
60		Delay in work for RFI #5, subgrade	43 days	Tue 4/27/21	Thu 6/24/21												
61		Road Repair	2 days	Mon 7/26/21	Tue 7/27/21												
62		Alignment F	15 days	Tue 4/27/21	Mon 5/17/21												
63	✓	Wellpoints	1 day	Tue 4/27/21	Tue 4/27/21												
64	✓	Road Removal where Waterline is	2 days	Wed 4/28/21	Thu 4/29/21												
65	✓	Install Waterline,FH (incs Leads and casing), Valves	5 days	Fri 4/30/21	Thu 5/6/21												
66	✓	Testing	2 days	Fri 5/7/21	Mon 5/10/21												
67	✓	Transfer Services/Install New Ones	2 days	Tue 5/11/21	Wed 5/12/21												
68		Rain Delay	3 days	Tue 5/18/21	Thu 5/20/21												
69		Delay in work for RFI #5, subgrade	31 days	Thu 5/13/21	Thu 6/24/21												

Project: Teichman Schedule 29S
Date: Wed 9/29/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 4, 2020		Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021		Qtr 4, 2021		
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
106		Reflective Pavement Striping (10 days after asphalt)	11 days	Wed 10/6/21	Wed 10/20/21													



Project: Teichman Schedule 29S
Date: Wed 9/29/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			