

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021	
							Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1	🚀	SWPP-Set Up	2 days	Mon 10/12/20	Tue 10/13/20															
2	🚀	Maintain Traffic Control & SWPPP	224 days	Mon 10/12/20	Thu 8/19/21															
3	🚀	Waterline Layout	60 days	Mon 10/12/20	Fri 1/1/21															
4	🚀	Alignment A	15 days	Mon 10/12/20	Fri 10/30/20															
5	📅	Wellpoints	2 days	Mon 10/12/20	Tue 10/13/20															
6	👉	Road Removal where Waterline is	2 days	Wed 10/14/20	Thu 10/15/20	5														
7	📅	Install Waterline,FH (incs Leads and casing), Valves	5 days	Fri 10/16/20	Thu 10/22/20	6														
8	👉	TSV & Cut/Plug	2 days	Fri 10/23/20	Mon 10/26/20	7														
9	👉	Road Repair	4 days	Tue 10/27/20	Fri 10/30/20	8														
10	🚀	Alignment B STA 1+00 to STA 6+50	9 days	Thu 10/29/20	Tue 11/10/20	9														
11	✓	Wellpoints	1 day	Thu 10/29/20	Thu 10/29/20															
12	👉	Road Removal where Waterline is	2 days	Fri 10/30/20	Mon 11/2/20	11														
13	📅	Install Waterline,FH (incs Leads and casing), Valves	3 days	Tue 11/3/20	Thu 11/5/20	12														
14	✓	Road Repair	3 days	Thu 11/5/20	Mon 11/9/20	13														
15	🚀	Alignment D	9 days	Fri 11/6/20	Wed 11/18/20															
16	✓	Wellpoints	1 day	Fri 11/6/20	Fri 11/6/20	13														
17	✓	Road Removal where Waterline is	1 day	Wed 11/11/20	Wed 11/11/20	16														
18	✓	Install Waterline,FH (incs Leads and casing), Valves	2 days	Thu 11/12/20	Fri 11/13/20	17														
19	✓	Alignment A, Alignment B STA 1+00 to STA 6+50, Alignment D Testing	1 day	Sat 11/14/20	Mon 11/16/20	18														
20	✓	Transfer Services/Install New Ones	1 day	Tue 11/17/20	Tue 11/17/20	19														
21	👉	Road Repair	2 days	Tue 11/17/20	Wed 11/18/20	20														
22	🚀	Alignment B STA 6+50 to 91st St	20 days	Tue 11/17/20	Mon 12/14/20															
23	📅	Wellpoints	1 day	Tue 11/17/20	Tue 11/17/20															
24	👉	Road Removal where Waterline is	5 days	Wed 11/18/20	Tue 11/24/20	23														
25	📅	Install Waterline,FH (incs Leads and casing), Valves	5 days	Fri 11/27/20	Thu 12/3/20															
26	👉	Testing	2 days	Fri 12/4/20	Mon 12/7/20	25														
27	👉	Transfer Services/Install New Ones	4 days	Tue 12/8/20	Fri 12/11/20	26														
28	👉	Road Repair	1 day	Mon 12/14/20	Mon 12/14/20	27														
29	🚀	Alignment E	17 days	Mon 12/14/20	Tue 1/5/21															
30	👉	Wellpoints	1 day	Mon 12/14/20	Mon 12/14/20	27														
31	👉	Road Removal where Waterline is	3 days	Tue 12/15/20	Thu 12/17/20	30														
32	👉	Install Waterline,FH (incs Leads and casing), Valves	7 days	Fri 12/18/20	Mon 12/28/20	31														
33	👉	Testing	2 days	Tue 12/29/20	Wed 12/30/20	32														

Project: Teichman etc Schedule
Date: Thu 4/8/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			


ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021	
							Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
34	➔	Transfer Services/Install New Ones	2 days	Thu 12/31/20	Fri 1/1/21	33														
35	➔	Road Repair	2 days	Mon 1/4/21	Tue 1/5/21	34														
36	➔	Alignment B (91st to 89th st)	5 days	Tue 1/5/21	Mon 1/11/21															
37	➔	Wellpoints	0 days	Tue 1/5/21	Tue 1/5/21	34														
38	➔	Road Removal where Waterline is	1 day	Tue 1/5/21	Tue 1/5/21	37														
39	➔	Install Waterline,FH (incs Leads and casing), Valves	1 day	Wed 1/6/21	Wed 1/6/21	38														
40	➔	Testing	1 day	Thu 1/7/21	Thu 1/7/21	39														
41	➔	Transfer Services/Install New Ones	1 day	Fri 1/8/21	Fri 1/8/21	40														
42	➔	Road Repair	1 day	Mon 1/11/21	Mon 1/11/21	41														
43	➔	Alignment G	10 days	Mon 1/11/21	Fri 1/22/21															
44	➔	Wellpoints	1 day	Mon 1/11/21	Mon 1/11/21	41														
45	➔	Road Removal where Waterline is	1 day	Tue 1/12/21	Tue 1/12/21	44														
46	➔	Install Waterline,FH (incs Leads and casing), Valves	3 days	Wed 1/13/21	Fri 1/15/21	45														
47	➔	Testing	2 days	Mon 1/18/21	Tue 1/19/21	46														
48	➔	Transfer Services/Install New Ones	2 days	Wed 1/20/21	Thu 1/21/21	47														
49	➔	Road Repair	1 day	Fri 1/22/21	Fri 1/22/21	48														
50	➔	Alignment F	7 days	Fri 1/22/21	Mon 2/1/21															
51	➔	Wellpoints	1 day	Fri 1/22/21	Fri 1/22/21	48														
52	➔	Road Removal where Waterline is	1 day	Mon 1/25/21	Mon 1/25/21	51														
53	➔	Install Waterline,FH (incs Leads and casing), Valves	1 day	Tue 1/26/21	Tue 1/26/21	52														
54	➔	Testing	2 days	Wed 1/27/21	Thu 1/28/21	53														
55	➔	Transfer Services/Install New Ones	1 day	Fri 1/29/21	Fri 1/29/21	54														
56	➔	Road Repair	1 day	Mon 2/1/21	Mon 2/1/21	55														
57	➔	Alignment H	10 days	Mon 2/1/21	Fri 2/12/21															
58	➔	Wellpoints	1 day	Mon 2/1/21	Mon 2/1/21	55														
59	➔	Road Removal where Waterline is	1 day	Tue 2/2/21	Tue 2/2/21	58														
60	➔	Install Waterline,FH (incs Leads and casing), Valves	4 days	Wed 2/3/21	Mon 2/8/21	59														
61	➔	Testing	1 day	Tue 2/9/21	Tue 2/9/21	60														
62	➔	Transfer Services/Install New Ones	2 days	Wed 2/10/21	Thu 2/11/21	61														
63	➔	Road Repair	1 day	Fri 2/12/21	Fri 2/12/21	62														
64	➔	Alignment C	30 days	Mon 2/15/21	Fri 3/26/21															
65	➔	Casing, TS&V, Firehydrants	30 days	Mon 2/15/21	Fri 3/26/21	62														
66	➔	Waterline Services	30 days	Mon 2/15/21	Fri 3/26/21															
67	➔	Alignments A, D, B up to 91st Asphalt Overlay	5 days	Mon 4/26/21	Fri 4/30/21															

1/5

Project: Teichman etc Schedule
Date: Thu 4/8/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021	
							Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
68		Alignment E Asphalt Overlay	2 days	Fri 4/30/21	Mon 5/3/21															
69		Alignment B (91st to 89th st) Asphalt Overlay	1 day	Mon 5/3/21	Mon 5/3/21															
70		Alignment G Asphalt Overlay	2 days	Tue 5/4/21	Wed 5/5/21	69														
71		Alignment F Asphalt Overlay	1 day	Thu 5/6/21	Thu 5/6/21	70														
72		Alignment H Asphalt Overlay	1 day	Fri 5/7/21	Fri 5/7/21	71														
73		Alignment C Asphalt Overlay	1 day	Mon 5/10/21	Mon 5/10/21	72														
74		Restoration	2 days	Tue 5/11/21	Wed 5/12/21	73														
75		Substantial Completion	1 day	Thu 5/13/21	Thu 5/13/21	74														



Project: Teichman etc Schedule Date: Thu 4/8/21	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			