

Activity ID	Activity Name	Remaining Duration	Start	Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022		
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
City of Galveston 18th St. Storm Sewer System					01-Jun-22, C																	
Mob & Demob					01-Jun-22, M																	
A1010	Submittals	1	25-Jan-21 A	01-Sep-21	Submittals																	
A1030	SWPPP	1	26-Jan-21 A	01-Sep-21	SWPPP																	
A1040	Tree Protection	1	29-Jan-21 A	01-Sep-21	Tree Protection																	
A1060	Television Inspection of Storm Sewer	7	14-Mar-22	20-Mar-22	Television Inspection of Storm Sewer																	
A1070	Tree Planting	5	12-May-22	16-May-22	Tree Planting																	
A1080	Pavement Markings	21	12-May-22	01-Jun-22	Pavement M																	
A9999	Substantial Completion (430 CD;30-Mar-22)	0		01-Jun-22	Substantial C																	
A1000	NTP	0	25-Jan-21 A		NTP, 25-Jan-21 A																	
A1020	Mobilization	0	25-Jan-21 A	25-Jan-21 A	Mobilization																	
A1050	Critical Locates	0	05-Feb-21 A	29-Mar-21 A	Critical Locates																	
A1011	Revise Box Culv's for San Swr Casing	0	25-Jan-21 A	28-Mar-21 A	Revise Box Culv's for San Swr Casing																	
Waterline & Wet Connections					09-Sep-21, Waterline & Wet Connections																	
C1150	Waterline on Ave N @ 17th St	7	01-Sep-21	09-Sep-21	Waterline on Ave N @ 17th St																	
C1000	Waterline-Strand	0	13-Apr-21 A	03-May-21 A	Waterline-Strand																	
C1010	Waterline-Mechanic 12+50	0	23-Apr-21 A	21-May-21 A	Waterline-Mechanic 12+50																	
C1020	Waterline-Mechanic to Market 14+43	0	27-Apr-21 A	18-May-21 A	Waterline-Mechanic to Market 14+43																	
C1030	Waterline-Market to Post Office 17+70	0	29-Apr-21 A	14-May-21 A	Waterline-Market to Post Office 17+70																	
C1040	Waterline-Post Office to Church 21+03	0	05-May-21 A	27-May-21 A	Waterline-Post Office to Church 21+03																	
C1050	Waterline-Church 22+58	0	06-May-21 A	26-May-21 A	Waterline-Church 22+58																	
C1060	Waterline-Church to Winnie 24+31	0	11-May-21 A	11-Jun-21 A	Waterline-Church to Winnie 24+31																	
C1070	Waterline-Winnie to Ball 27+60	0	24-May-21 A	15-Jun-21 A	Waterline-Winnie to Ball 27+60																	
C1080	Waterline-Ball to Sealy 30+94	0	01-Jun-21 A	25-Jun-21 A	Waterline-Ball to Sealy 30+94																	
C1090	Waterline-Sealy to Broadway 34+22	0	03-Jun-21 A	18-Jun-21 A	Waterline-Sealy to Broadway 34+22																	
C1100	Waterline-Broadway to Ave K	0	11-Mar-21 A	09-Apr-21 A	Waterline-Broadway to Ave K																	
C1110	Waterline-Ave K to Ave L	0	15-Mar-21 A	05-Apr-21 A	Waterline-Ave K to Ave L																	
C1120	Waterline-Ave L to Ave M	0	12-Mar-21 A	09-Apr-21 A	Waterline-Ave L to Ave M																	
C1130	Waterline-Ave M to Ave M1/2	0	12-Mar-21 A	07-Apr-21 A	Waterline-Ave M to Ave M1/2																	
C1140	Waterline-Ave M1/2 to Ave N	0	15-Mar-21 A	12-Apr-21 A	Waterline-Ave M1/2 to Ave N																	
C1075	Waterline on Ball @ 17th St 7+33	0	04-Jun-21 A	22-Jun-21 A	Waterline on Ball @ 17th St 7+33																	
C1105	Waterline on Ave K @ 19th 9+12	0	16-Jun-21 A	13-Jul-21 A	Waterline on Ave K @ 19th 9+12																	
Traffic Control					17-Mar-22, Traffic Control																	
D1170	Detour Winnie	1	23-Aug-21 A	01-Sep-21	Detour Winnie																	
D1180	Detour 18th-Winnie to Ball	15	24-Aug-21 A	15-Sep-21	Detour 18th-Winnie to Ball																	
D1230	Detour 18th-Ball to Sealy for Storm	30	25-Jun-21 A	30-Sep-21	Detour 18th-Ball to Sealy for Storm																	
D1190	Detour Ball	20	02-Sep-21	21-Sep-21	Detour Ball																	
D1200	Detour 17th-Winnie to Sealy	6	09-Sep-21	14-Sep-21	Detour 17th-Winnie to Sealy																	
D1210	Detour 16th-Winnie to Sealy	5	17-Sep-21	21-Sep-21	Detour 16th-Winnie to Sealy																	
D1240	Detour Sealy	0	17-Sep-21	17-Sep-21	Detour Sealy																	
D1250	Detour 18th-Sealy to Broadway	25	19-Sep-21	13-Oct-21	Detour 18th-Sealy to Broadway																	
D1260	Detour Broadway WB	12	02-Oct-21	13-Oct-21	Detour Broadway WB																	
D1270	Detour Broadway EB	12	04-Oct-21	15-Oct-21	Detour Broadway EB																	
D1280	Detour 18th-Broadway to Ave K	25	06-Oct-21	30-Oct-21	Detour 18th-Broadway to Ave K																	
D1290	Detour Ave K	7	19-Oct-21	25-Oct-21	Detour Ave K																	
D1300	Detour 18th-Ave K to Ave L	25	01-Dec-21	25-Dec-21	Detour 18th-Ave K to Ave L																	
D1310	Detour Ave L	0	14-Dec-21	14-Dec-21	Detour Ave L																	
D1320	Detour 18th-Ave L to Ave M	25	16-Dec-21	09-Jan-22	Detour 18th-Ave L to Ave M																	
D1330	Detour Ave M	0	29-Dec-21	29-Dec-21	Detour Ave M																	
D1340	Detour 18th-Ave M to Ave M1/2	23	31-Dec-21	22-Jan-22	Detour 18th-Ave M to Ave M1/2																	
D1350	Detour Ave M1/2	0	13-Jan-22	13-Jan-22	Detour Ave M1/2																	
D1360	Detour 18th-Ave M1/2 to Ave N	25	15-Jan-22	08-Feb-22	Detour 18th-Ave M1/2 to Ave N																	
D1370	Detour Ave N	40	28-Jan-22	08-Mar-22	Detour Ave N																	
D1380	Detour 17th-Ave M1/2 to Ave N1/2	38	28-Jan-22	06-Mar-22	Detour 17th-Ave M1/2 to Ave N1/2																	
D1390	Detour 19th-Ave M1/2 to Ave N1/2	36	28-Jan-22	04-Mar-22	Detour 19th-Ave M1/2 to Ave N1/2																	
D1020	Detour 18th-Harborside to RR	25	21-Feb-22	17-Mar-22	Detour 18th-Harborside to RR																	
D1400	Detour RR to Bulkhead	0	03-Mar-22	03-Mar-22	Detour RR to Bulkhead																	
D1000	Detour Harborside for Critical Locates	0	29-Mar-21 A	30-Mar-21 A	Detour Harborside for Critical Locates																	

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Remaining Duration	Start	Finish	Classic Schedule Layout-DC																							
					Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022								
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun						
D1030	Detour 18th-Harborside to Strand	0	27-Apr-21 A	14-Jun-21 A																								
D1010	Detour Harborside for Storm & Sanitary	0	12-Apr-21 A	29-Apr-21 A																								
D1040	Detour Strand for Waterline	0	13-Apr-21 A	30-Apr-21 A																								
D1050	Detour Strand for Storm	0	05-May-21 A	12-May-21 A																								
D1060	Detour 18th-Strand to Mechanic	0	24-May-21 A	11-Jun-21 A																								
D1070	Detour Mechanic	0	15-Jul-21 A	16-Jul-21 A																								
D1080	Detour 18th-Mechanic to Market	0	15-Jul-21 A	30-Aug-21 A																								
D1090	Detour Market	0	25-Jul-21 A	27-Jul-21 A																								
D1100	Detour 18th-Market to Post Office	0	27-Jul-21 A	30-Aug-21 A																								
D1110	Detour Post Office	0	03-Aug-21 A	30-Aug-21 A																								
D1120	Detour 18th-Post Office to Winnie for Waterline	0	04-May-21 A	14-Jun-21 A																								
D1130	Detour 18th-Post Office to Church for Storm	0	14-Jun-21 A	30-Aug-21 A																								
D1140	Detour Church for Waterline	0	05-May-21 A	26-May-21 A																								
D1150	Detour Church for Storm	0	26-May-21 A	30-Aug-21 A																								
D1160	Detour 18th-Church to Winnie	0	16-Aug-21 A	30-Aug-21 A																								
D1220	Detour 18th-Ball to Sealy for Waterline	0	01-Jun-21 A	25-Jun-21 A																								
Box Culvert		148	12-Apr-21 A	27-Mar-22																								
E1140	Box Culvert-Winnie to Ball	2	25-Aug-21 A	02-Sep-21																								
E1305	Design Replacement Tieback System	45	01-May-21 A	15-Oct-21																								
E1055	CenterPoint Relocation @ Mechanic	100	16-Jul-21 A	09-Dec-21																								
E1150	Box Culvert-Ball	2	03-Sep-21	04-Sep-21																								
E1160	Box Culvert-Ball to Sealy	13	05-Sep-21	17-Sep-21																								
E1170	Box Culvert-Sealy	2	18-Sep-21	19-Sep-21																								
E1180	Box Culvert-Sealy to Broadway	13	20-Sep-21	02-Oct-21																								
E1190	Box Culvert-Broadway WB	2	03-Oct-21	04-Oct-21																								
E1200	Box Culvert-Broadway EB	2	05-Oct-21	06-Oct-21																								
E1210	Box Culvert-Broadway to Ave K	13	07-Oct-21	19-Oct-21																								
E1310	Cofferdam & Headwall	30	16-Oct-21	14-Nov-21																								
E1220	Box Culvert-Ave K	2	20-Oct-21	21-Oct-21																								
E1221	Box Culvert on Ave K-18th to 19th	12	22-Oct-21	02-Nov-21																								
E1222	Box Culvert on Ave K-19th	2	03-Nov-21	04-Nov-21																								
E1223	Box Culvert on Ave K-19th to 20th	12	05-Nov-21	16-Nov-21																								
E1224	Box Culvert on Ave K-20th	2	17-Nov-21	18-Nov-21																								
E1225	Box Culvert on Ave K-20th to 21st	11	19-Nov-21	29-Nov-21																								
E1226	Box Culvert on Ave K-21st	2	30-Nov-21	01-Dec-21																								
E1230	Box Culvert-Ave K to Ave L	13	02-Dec-21	14-Dec-21																								
E1056	Final Box Culvert-Mechanic	5	10-Dec-21	14-Dec-21																								
E1240	Box Culvert-Ave L	2	15-Dec-21	16-Dec-21																								
E1250	Box Culvert-Ave L to Ave M	13	17-Dec-21	29-Dec-21																								
E1260	Box Culvert-Ave M	2	30-Dec-21	31-Dec-21																								
E1270	Box Culvert-Ave M to Ave M1/2	13	01-Jan-22	13-Jan-22																								
E1280	Box Culvert-Ave M1/2	2	14-Jan-22	15-Jan-22																								
E1290	Box Culvert-Ave M1/2 to Ave N	13	16-Jan-22	28-Jan-22																								
E1300	Box Culvert-Ave N	24	29-Jan-22	21-Feb-22																								
E1010	Box Culvert-Harborside to RR	10	22-Feb-22	03-Mar-22																								
E1330	Plug & Remove 48" Outfall to RR	2	22-Feb-22	23-Feb-22																								
E1340	Box Culvert-RR to Sluice Gates	4	04-Mar-22	07-Mar-22																								
E1350	Set Sluice Gate Structure	3	08-Mar-22	10-Mar-22																								
E1360	Box Culvert-Bulkhead to Sluice Gates	3	11-Mar-22	13-Mar-22																								
E1320	Remove Bypass Pump System	1	14-Mar-22	14-Mar-22																								
E1370	Remove Cofferdam	7	21-Mar-22	27-Mar-22																								
E1000	Box Culvert-Harborside	0	12-Apr-21 A	24-Apr-21 A																								
E1020	Box Culvert-Harborside to Strand	0	28-Apr-21 A	06-May-21 A																								
E1030	Box Culvert-Strand	0	07-May-21 A	12-May-21 A																								
E1040	Box Culvert-Strand to Mechanic	0	25-May-21 A	04-Jun-21 A																								
E1050	Box Culvert-Mechanic	0	16-Jul-21 A	17-Jul-21 A																								
E1060	Box Culvert-Mechanic to Market	0	16-Jul-21 A	26-Jul-21 A																								
E1070	Box Culvert-Market	0	26-Jul-21 A	27-Jul-21 A																								
E1080	Box Culvert-Market to Post Office	0	28-Jul-21 A	03-Aug-21 A																								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

